

INTERCOLLEGIATE ATHLETICS BASKETBALL TRAINING FACILITY

PROJECT CONTACTS

Sydney Thiel *Project Manager* Project Delivery Group sydthiel@uw.edu | 206.960.2417

UNIVERSITY of WASHINGTON

Bob Dillon *Construction Project Manager* Project Delivery Group bdillon@uw.edu | 206.423.5155

UNIVERSITY of WASHINGTON

ABOUT THE PROJECT

- 36,000 sf (new facility) + 4,000 sf (interior renovation) = 40,000 sf total project
- 2 stories in height (approximately 40')
- Supports Men's and Women's Basketball programs
- Direct Connections to Hec Ed and Graves Annex for all athletes



<u>CLICK OR SCAN TO LEARN MORE</u>

SUMMARY OF UPCOMING ACTIVITIES (July 15 - August 30, 2024)

The project is finishing up with the underground utility install while also starting the main building demo. You will continue to see vac-trucks and excavators for the utility work in addition to larger pieces of equipment for the building demo. When demo is completed in in the beginning of August, soldier pile installation will commence along the west and south elevations of the job site. You can expect to hear intermittent loud noises during demo activities. During drilling for soldier pile install, there may be some vibrations and noise as well. Drywall and interior finishes work is also progressing in the Graves Annex and Hec Ed spaces, with turnover of those spaces expected at the end of July.

IMPACT BULLETIN

IMPACT TYPE	INFORMATION	IMPACT DATES
NOISE	 Graves Annex Temp Wall Removed Hec Ed Band Room Remodel Utility Installation Pool Pavilion Demo 	 July 24 Apr 8- July 31 Mar 18 - Aug 15 July 15 - Aug 8
MINOR VIBRATION	 Pool Pavilion Demo Soldier Pile Drilling	 July 15 - Aug 8 Aug 15 - Aug 26
CLOSURES/ TRANSPORT	 Pedestrian walk/bike path re-routed by Nordstrom Hec Ed Break Room & Security Office (intermittently) 	 Mar 1 - Aug 2025 July 24 - Aug 24

UPCOMING MILESTONES

U U U U U U U U U U U U U U U U U U U						
SUN	MON	TUE	WED	THU	FRI	SAT
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			



- July 15: Structural Demo of Pool Pavilion Starts
- July 24: Graves Annex Work Complete
- July 31: Hec Ed Band Room Complete
 - August 15: Install Soldier Piles
- August 22: Mass Excavation Start

SITE LOGISTICS



Site Logistics Legend

