

INTERCOLLEGIATE ATHLETICS BASKETBALL TRAINING FACILITY

PROJECT CONTACTS

Carmen Scraper Project Manager Project Delivery Group cscraper@uw.edu | 206.833.6989

Bob Dillon *Construction Project Manager* Project Delivery Group bdillon@uw.edu | 206.423.5155

UNIVERSITY of

WASHINGTON

ABOUT THE PROJECT

- 36,000 sf (new facility) + 4,000 sf (interior renovation) = 40,000 sf total project
- 2 stories in height (approximately 40')
- Supports Men's and Women's Basketball programs
- Direct Connections to Hec Ed and Graves Annex for all athletes



<u>CLICK OR SCAN TO LEARN MORE</u>

SUMMARY OF UPCOMING ACTIVITIES (February 15 - March 31, 2024)

In mid February, the team celebrated the final piece of steel being erected. While the crane is now offsite, the structural steel work continues with welding, bolting, and metal decking activities. While steel is finishing up, you will start to see the building enclosure start, with the first activity being metal framing that starts at the end of February. Once the framing is in place, the exterior metal and polycarbonate panels will get installed and you will be able to see the training facility take shape for the UW Men's and Women's Basketball teams.

IMPACT BULLETIN

UPCOMING MILESTONES

IMPACT TYPE	INFORMATION	IMPACT DATES		February 17: Metal Decking Install Starts
NOISE	 Bolt Rattling/Tightening for Steel Bolting/Anchoring for Enclosure Systems 	 January 24 - March 04 February 25 - April 1 		 February 25: Exterior Framing Starts March 24: Insulated Metal Panels Starts March 31: Polycarbonate Panel Install Starts
FLASH AWARENESS	• Welding (Steel)	• January 24 - March 04	MARCH 2025 SUN MON TUE WED THU FRI SAT	
CLOSURES/ TRANSPORT	 Pedestrian walk/bike path re- routed by Nordstrom South Side of Graves Roof 	 Mar 1 2024 - Aug 2025 January 24 - March 04 	19 20 21 22 23 24 25 26 27 28 29 30 31	





