



INTERDISCIPLINARY ENGINEERING BUILDING CONSTRUCTION BULLETIN

UNIVERSITY of WASHINGTON

Steve Babinec
Senior Construction Manager
Project Delivery Group, UW Facilities
206.484.9753 | babinec@uw.edu

Jennifer Reynolds
Project Manager, Project Delivery Group
509.432.4146 | jenrey01@uw.edu



HENSEL PHELPS
Plan. Build. Manage.

Kabri Lehrman-Schmid
Project Superintendent, General Contractor
516.633.0798 | kschmid@henselphelps.com

PROJECT MISSION:

The University of Washington's Interdisciplinary Engineering Building (IEB) will provide 75,000 SF of modern, hands-on learning and flexible instructional space to support both current and incoming students from across the ten College of Engineering academic units. In addition to offering curricular and project space, this new building will serve as an inclusive home for students to gather, study, collaborate and empower each other as future innovators, creators and entrepreneurs.

May WINS:

- 1st Shear Wall Placement Completed
- 1st UW IEB Safety Week Celebration Completed
- Level G1 Foundation Started
- Basement Wall Backfill Started

PROJECT MILESTONES:

- May 2023 – Vertical Structure Begun
- June 2023 – Slab – On – Grade Completed
- July 2023 – Elevated Decks Begin

PROJECT IMPACTS:

- Jefferson Rd. (directly SE of the Engineering Library) will have periodic closures for material loading and unloading. Please follow detours.
- C19 & N24 parking closures for project laydown through 2024.



The "L" shear wall placement being completed using a pump truck.

This May, the UW IEB project celebrated National Construction Safety Week with jobsite events that included UW PDG staff and College of Engineering leadership! The safety and success of the project thus far is in thanks to the incredible devotion our Trade Partner's display everyday in their work efforts to keep the project moving forward. We celebrated April's achieved milestone - the erection of the project's tower crane. This equipment allows us to keep the campus safe by offloading delivery trucks near Mason Rd. May's foundation placements will support critical path slab on grade pours in June – and both are getting us ready for our first elevated deck placement in July. As a project we are focused on how we can support our neighbors to ensure a successful and safe campus!

If you have any questions about the upcoming work at UW IEB, please feel free to contact our team and we would be happy to provide additional information.



University of Washington and Hensel Phelps Leadership discuss the importance of Safety on campus.