# **CONSTRUCTION BULLETIN**

**UW Medicine Behavioral Health Teaching Facility** 

1550 N 115th St. Seattle, WA 98133



The purpose of this bulletin is to inform staff, patients, visitors and the neighbors close to the University of Washington Medical Center Northwest campus about the Behavioral Health Teaching Facility (BHTF) construction project. This bulletin will be published quarterly during the design phase and monthly during the construction phase. Please see the webpage for more information about the project, construction logistics and the milestone schedule. https://facilities.uw.edu/projects/behavioral-health-teaching-facility

# **CONTACT LIST**

#### **Construction Contacts**

Jeannie Natta

Project Manager, Project Delivery Group, UW Facilities jnatta@uw.edu | (206) 724-5304

Jon Ericson

Construction Manager, Project Delivery Group, UW Facilities jerics@uw.edu | (206) 999-0367

Michael Rechnitz

Project Executive, Clark|Abbott General Contractor michael.rechnitz@clarkabbottjv.com | (805) 585-0546

Matthew Dunaway

Project Manager, Clark | Abbott General Contractor matthew.dunaway@clarkabbottiv.com | (425) 471-9713

### **UW Medical Center Community Liaison**

Pam Renna

Associate Administrator, UW Medical Center rpamela@uw.edu | (206) 668-1700

## PROJECT OVERVIEW

The new Behavioral Health Teaching Facility will be a one-of-a-kind fully integrated welcoming and healing environment for individuals struggling with serious physical and behavioral health problems. The building will support a full continuum of clinical services ranging from effective psychotherapies medication management and state-of-the art neuromodulation treatments, medical and surgical care for individuals with medical and behavioral health disorders. The building will also become the home for an interdisciplinary training and workforce development program that is focused on preparing and supporting the next generation of behavioral health providers for Washington State.

# **CONSTRUCTION ACTIVITIES**

Construction activities have slowed due to a labor strike stopping concrete deliveries in King County. Once concrete delivery resumes, foundation work will resume. This work requires delivery trucks and heavy equipment to enter and leave the jobsite, resulting in noise and intermittent closure of the campus loop road. We remain sensitive to preventing frequent or extended traffic interruptions, but drivers may experience short delays. The tower crane is also operating, and additional construction trailers are located at the east side of the jobsite. We appreciate your patience during this time.

In this photo, you can see the project's tower crane, which will be active through 2022.



If you have any questions about the upcoming work at UWMC Northwest, please feel free to contact us and we would be glad to provide any additional information.